GOVERNMNET OF ANDHRA PRADESH
ABSTRACT

Water Resources Department – Construction of Double Lane Bridge in between Km.48.000 to Km.48.200 on Samarlakota canal with navigation standards at Samarlakota Village limits, East Godavari District - Revised administrative sanction for an amount of **Rs.278.99 Lakhs** -Orders - Issued.

WATER RESOURCES (Projects-II) DEPARTMENT

G.O.MS.No. 78 **Dated: 19-07-2018.**

Read the following:

1) G.O.Ms.No.258, Irrigation & CAD (PW-Maj.IRR.VII) Department, dated:29.11.2007.
2) From the Engineer-In-Chief(IW), W.R. Department, Vijayawada Lr.No.ENC/IW/P&M/EE.1/DEE.1/AEE/REs/16/Vol-2, RE-AP-27, dated: 13.10.2017.

-------XXXX--------

ORDER:

In the reference 1st read above, Government have accorded administrative sanction for the work of Modernization of Godavari Delta Irrigation and Drainage system including lining in vulnerable reaches for Rs.3361.00 Crores. The work of "Construction of Double Lane Bridge in between Km 48.000 to Km. 48.200 on Samarlakota canal with navigation standards at Samarlakota Village limits was covered under Package No.1/GDS/EG/2007-08 and the work was technically sanctioned for Rs.199.55 lakhs priced with SSR 2015-16. The work was entrusted to M/s Sri KMR Constructions, Kadapa with agreement value of Rs.2,08,70,819/- (including L.S. items of Rs.15,30,587/-) @ (+) 4.99 % Excess over the ECV of Rs. 1,84,21,023/- with a stipulated time to complete the work within 15 months. 35% of value of the work was completed by the Agency. The Chief Engineer, Godavari Delta System instructed to wetting the design & drawings from CE/CDO to proceed with the work. The main deviations occurred during the course of execution are, certain item of works are necessarily deviated in terms of sizes, grades of concrete in wing walls & abutments; bed lining and strengthening of foundation through driving casurina ballies under wings and returns, formation of approaches on both sides.

2) In reference 2nd read above, the Engineer-in-Chief (IW), W.R Department, Vijayawada has submitted the revised estimate received by the Chief Engineer, Godavari Delta System, Dowlaiswaram for the work of Construction of Double Lane Bridge in between Km.48.000 to Km.48.200 on Samarlakota canal with navigation standards at Samarlakota Village limits, East Godavari District. The proposal has been placed before the Committee of Chief Engineers on 27.09.2017 and the Committee of Chief Engineers recommended the Revised Administrative Sanction for Rs.2,98,99,000/- (Two Crores Ninety Eight Lakhs Ninety Nine Thousand Rupees only) @ (+)49.83% excess over the Technical Sanction amount of Rs.199.55 Lakhs under the head of account "4701-01-MH(114)-GH(11)-SH(27)-C&D-530/531-OE".

3) The Government after careful examination of the proposal, hereby accord Revised administrative sanction for an amount of **Rs.278.99 Lakhs** (Rupees two Crores seventy eight Lakhs Ninety Nine Thousand only) for Construction of Double Lane Bridge in between Km.48.000 to Km.48.200 on Samarlakota canal with navigation standards at Samarlakota Village limits, East Godavari District, subject to condition that the Chief Engineer, Godavari Delta System should ensure the correctness of the provisions, quantities and rates.

(PTO)

4) The expenditure mentioned at para**(3)** above is chargeable under the Head of Account 4700 Capital Outlay on Major Irrigation -01 Major Irrigation- Commercial - M.H.114 Godavari Delta System - G.H.11 State Development Schemes – S.H (27) Canals and Distributaries -530 Major works- 531 Other Expenditure.

5) The Chief Engineer, Godavari Delta System, Dowlaiswaram shall take necessary action accordingly.

6) This order issues with the concurrence of Finance (FMU-W.R.II) Department, vide their U.O.No.48022/128/FMU.WR.II/2018, dated:07.07.2018.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

SHASHI BHUSHAN KUMAR
SECRETARY TO GOVERNMENT

To:
The Chief Engineer, Godavari Delta System, Dowlaiswaram.
The Engineer-in-Chief (IW), W.R Department, Vijayawada
Copy to:
The P.S to Hon'ble Minister (WRD).
The P.S to Secretary to Govt., (WRD).
The Accountant General, A.P. Hyderabad
The Director of Works and Accounts, Ibrahimpatnam, Vijayawada.
The Finance (FMU-W.R.II) Department.
Sf/Sc.

// FORWARDED::BY ORDER //

SECTION OFFICER